

# Soku AG2 & AG3 PROJECT SCHEDULES

## Original Schedule (December 2015)

AG2 Cold Commissioning		dates.		No. of days.	Wk-1	Wk-2	Wk-3	Wk-4	Wk-5	Wk-6	Wk-7	Wk-8	Wk-9	May
1	Pre-Startup Audit (PSUA)	16-Jan-16	16-Jan-16	1										
2	Air leak / N2 Leak Test & Purge	17-Jan-16	18-Jan-16	2										
3	C&E/ESD/OSD Function Check	19-Jan-16	19-Jan-16	1										
4	SOF Signed	20-Jan-16	20-Jan-16	1										
5	RFSU - Ready for Start-up	21-Jan-16	21-Jan-16	1										
AG2 Hot Commissioning & Start-up														
1	Hot Commissioning	22-Jan-16	28-Jan-16	7										
2	Introduce Hydrocarbon	29-Jan-16	29-Jan-16	1										
3	Start-up AG2	29-Jan-16	29-Jan-16	1										
AG2 Performance & Reliability Test														
1	12 Hour Steady State Run	29-Jan-16	29-Jan-16	1										
2	72 Hour Performance Initial Test	30-Jan-16	1-Feb-16	3										
3	90 Days Reliability Test	2-Feb-16	1-May-16	90										
4	Handover	1-May-16	2-May-16	1										

# Soku AG2 & AG3 PROJECT SCHEDULES

## Current Schedule (updated Jan 2016)

AG2 Cold Commissioning		dates.		No. of days.	Wk-1	Wk-2	Wk-3	Wk-4	Wk-5	Wk-6	Wk-7	Wk-8	Wk-9	May
1	Material procurement & delivery	1-Jan-16	15-Feb-16	1										
2	Installation work & testing	1-Feb-16	24-Feb-16											
1	Pre-Startup Audit (PSUA)	24-Feb-16	25-Feb-16	1										
2	Air leak / N2 Leak Test & Purge	26-Feb-16	28-Feb-16	2										
3	C&E/ESD/OSD Function Check	26-Feb-16	28-Feb-16	1										
4	SOF Signed	29-Feb-16	1-Mar-16	1										
5	RFSU - Ready for Start-up	1-Mar-16	1-Mar-16	1										
AG2 Hot Commissioning & Start-up														
1	Hot Commissioning	1-Mar-16	1-Mar-16	7										
2	Introduce Hydrocarbon	1-Mar-16	2-Mar-16	1										
3	Start-up AG2	1-Mar-16	2-Mar-16	1										
AG2 Performance & Reliability Test														
1	12 Hour Steady State Run	1-Mar-16	2-Mar-16	1										
2	72 Hour Performance Initial Test	2-Mar-16	5-Mar-16	3										
3	90 Days Reliability Test	5-Mar-16	3-May-16	90										
4	Handover	1-May-16	2-May-16	1										