

Activity ID	Activity Name	Original Duration	Start	Finish	Physical % Complete	Dates										
Project: Bonny-Oloma Booster Compressor Start-up						21-Jul-15	22-Jul-15	23-Jul-15	24-Jul-15	25-Jul-15	26-Jul-15	27-Jul-15	28-Jul-15	29-Jul-15	30-Jul-15	31-Jul-15
Sequence of Events to Complete																
Sequence of Events to Complete																
Tuesday - 21 July 2015																
A001	Mobilisation to site of Comm team for Preliminary Works for AG Compressor.	1	21-Jul-15	21-Jul-15	0%											
Tuesday/Wednesday - 21 & 22 July 2015																
A002	Mobilisation to site of Comm team for familiarisation and Preliminary Works for AG Compressor.	2	21-Jul-15	22-Jul-15	0%											
	Compressor panel program reloaded and communication with PAS established															
	Boat needs to be available for transport to Oloma from Bonny on arrival of flight.															
	Asset team Process/Electrical/Instrument/Mechanical integrated into team															
	1. Exterrann Instruments &Controls															
	2. Exterrann Mechanical															
	3. AOS Orwell															
	4. Intech															
	5. Choko Okechukwu															
	6. Process Commissioning															
	7. Bede Emekwuru															
Thursday - 23 July 2015																
A003	In/Out flight to Oloma	1	23-Jul-15	23-Jul-15	0%											
	4.5mmscfd of Gas available															
	Start AG Compressor.															
	12 hours stabilisation.															
	Compressor needs to run for a sustainable period to establish performance of scrubbers															
	1. John Lamming															
	2. Silviu Oprea															
Friday - 24 July 2015 Commence 72 hour performance test																
A004	Asset team member will be required to work with Choko on nights.	3	24-Jul-15	27-Jul-15	0%											
Monday - 27 July 2015																
A005	Complete 72 hour performance test		27-Jul-15		0%											

CSU Requirements:

1. Flight on Tuesday for 7 people
2. Accommodation on Bonny for 7 people
3. In/out flight to Oloma for 2 people Thursday 23rd July
4. Boat from Bonny to be early morning