


ImoR 3 Booster Compressor Instrument Panel Upgrade - Commissioning Works																											
ACTIVITY		8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26							
Commissioning Activities																											
1	Check functionality of Governor / Actuator and resolve any issue																										
2	Check functionality of other controls																										
3	Check HMI synchronization status																										
4	Resolve any mismatch on HMI synchronization if any.																										
5	Prelube Unit and ramp up to max. no-Load speed level																										
6	Test run unit unloaded and record pressures and temperatures																										
7	Test run unit loaded and record pressures and temperatures																										
8	Commence 72-Hrs Test-Run																										
9	Stabilize Unit on-load and confirm parameters (pressures and temperatures etc ) Ok																										
10	Hand-over Unit to Asset team																										
11	Demobilize from site																										

Name:	Osasona, Sazy	Name:	Wahua, Nkesi   SPDC-UIO/G/PNEL1 <nkesi.wahua@shell.com>
Designation	Manager, AGG Reliability Improv. Project, AGG Improvement Project	Designation	Operations Manager, Land 1 East, Asset Land East
Signature		Signature	
Date	21/10/2015	Date	