


10 Hours Day

[illegible]

Activity (cont'd)	Jul-15														Aug-15																
	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	
D-R Workshop Activities																															
31 Remove coupling hubs																															
32 Remove bearing assemblies																															
33 Remove seal cartridges																															
34 Disconnect suction and discharge heads																															
35 Split the cartridges																															
36 Clean, check balance and dim check the rotors																															
37 Clean cartridges and inspect																															
38 inspect all bearings and seal assemblies																															
39 Replace all worn and damaged parts																															
40 Install rotors and carry-out clearance checks																															
41 Install head assemblies																															
42 Install DG seals																															
43 Install bearing assemblies																															
44 Install coupling hubs																															
45 Transport back to site																															
Agbada Site MP Unit																															
46 Install MP bundle cartridge and shear rings																															
47 Remove special tooling																															
48 Connect all seals and oil piping and flushing screen																															
49 Carry out alignment to GB																															
50 Install instruments and set axial probe																															
Agbada Site LP Unit																															
51 Install LP bundle cartridge and shear rings																															
52 Lift casing assembly back onto pedestal																															
53 Carry-out prelim alignment																															
54 Connect all seals and oil piping and flushing screen																															
55 Install instruments and set axial probe																															
56 Install process spools																															
Agbada Site HP Unit																															
57 Install the special tooling																															
58 Install cartridge and shear rings																															
59 Connect all seals and oil piping and flushing screen																															
60 Install instruments and set axial probe																															
General Activities																															
61 Remove PT firewall, guard and spacer																															
62 Final train alignment and torque piping																															
63 Install all coupling spacers and guards																															
64 De-isolate/flush oil system/Hand over																															


 A.E. Oduro
 13-07-2015


 A.E. Oduro
 13-07-2015

EAST LAND 1 JUL'15 - SEP'15 ACTIVITY PLAN

Activity ID	A - Function	Activity Name	ST-PEC	Planned Start	Planned Finish	ST-PEC Comments
Jul 2015						
Agbada 1 Flowstation						
A1590	Well Intervention	BHP survey campaign to Agbada (20 no of wells)		26-May-15	25-Aug-15	
Agbada 2 Flowstation						
EL1-MT-MP-1010	Major Projects	Eastern Dongas Interim (Agbada NAG). Early gas solution tie-in works at the flow station		24-Jul-15	04-Aug-15	Activity required for Agbada NAG early gas production. Aligned with desanding and Datum compressor MOH
EL1-MT-POP-1220	Operations	6-monthly desanding / ESD TEST		24-Jul-15	27-Jul-15	Aligned with Datum Compressor MOH
Trans Niger Pipelines						
EPL-PPL-2430	Pipelines	Cleaning and Intelligent Pigging of 12" Agbada 1 F/S - Agbada AG Plant		05-Jun-15	02-Aug-15	Ongoing
Agbada Associated Gas Gathering Facility						
EL1-MT-POP-1060	Operations	6-monthly ESD TEST		23-Jul-15	23-Jul-15	Aligned with Datum Compressor MOH
Agbada Associated Gas Gathering Facility						
EL1-MT-MTC-1530	Maintenance	Agbada AGG Datum compressor major overhaul		23-Jul-15	25-Aug-15	As Planned
EL1-MT-POP-1250	Operations	6-monthly ESD TEST		23-Jul-15	23-Jul-15	Aligned with Datum Compressor MOH
A1650	Maintenance	AGBD AGG Glycol Contactor repairs		23-Jul-15	10-Aug-15	Aligned with Datum Compressor MOH
EL1-MT-MTC-1450	Maintenance	Agbada Solar Turbine 4K inspection		03-Aug-15	10-Aug-15	Aligned with Datum Compressor MOH
Aug 2015						
Agbada 1 Flowstation						
EL1-MT-POP-1190	Operations	6-monthly ESD TEST		10-Aug-15	14-Aug-15	
Afam GRF						
EL1-MT-POP-1190	Operations	6-Monthly ESD TEST		20-Aug-15	20-Aug-15	As Planned
EL1-MT-MTC-1290	Operations	GRF RV statutory inspection		20-Aug-15	26-Aug-15	Rescheduled, LAFD: August, 2015
A1660	Engineering Asset	Hook up / Tie-in of 2nd 6mbopd condensate transfer pump at Okoloma Gas plant		20-Aug-15	26-Aug-15	Final hook up aligned with PV /RV statutory inspection
Agbada 2 Flowstation						
EL1-MT-POP-1220	Operations	6-monthly desanding / ESD TEST		10-Aug-15	14-Aug-15	Aligned with Datum Compressor MOH
Imo River 1 Flow Station						
EL1-MT-ENG-1420	Engineering Asset	Flowlines East - Vandalised F/L Replacement in IMOR 1T		07-Aug-15	04-Sep-15	On Lockdown, Moved to August.

EAST LAND 1 JUL'15 - SEP'15 ACTIVITY PLAN

Activity ID	A - Function	Activity Name	ST-PEC	Planned Start	Planned Finish	ST-PEC Comments
Agbada 1 Booster Compressor						
EL1-MT-MTC-1780	Maintenance	Agbada1 booster compressor inspection - Driver 20k (10k) (Top overhaul),		04-Aug-15	15-Aug-15	Planned for Major Overhaul
Okoloma Gas Plant						
EL1-MT-POP-1090	Operations	6-Monthly ESD TEST		20-Aug-15	20-Aug-15	Aligned with GRF RV inspection
A1100	Operations	Okoloma flare tip installation		20-Aug-15	26-Aug-15	Aligned with GRF RV inspection
Obele Flowstation						
EL1-MT-POP-1380	Operations	6-monthly desanding / ESD TEST		20-Aug-15	24-Aug-15	As Planned
Sep 2015						
Trans Niger Pipelines						
EPL-PPL-2750	Pipelines	6" Obigbo North - Ogale delivery line Post IP defect repairs		15-Sep-15	20-Oct-15	As Planned
Imo River 1 Associated Gas Gathering						
EL1-MT-MTC-1670	Maintenance	IMOR Solar Turbine 8k inspection		14-Sep-15	21-Sep-15	As planned
EL1-MT-POP-1070	Operations	6-monthly ESD TEST		14-Sep-15	14-Sep-15	Aligned with Solar turbine 8k
Imo River 2 Associated Gas Gathering						
EL1-MT-MTC-1660	Maintenance	Imor 2 Booster Compressor inspection- Driver 30k (10k) (Top Overhaul) Driven 8k		14-Sep-15	22-Sep-15	As planned
Umuechem Flowstation						
EL1-MT-POP-1320	Operations	6-monthly ESD TEST		25-Sep-15	25-Sep-15	As Planned
Ismiri Flowstation						
EL1-MT-POP-1310	Operations	6-monthly ESD TEST		20-Sep-15	20-Sep-15	On lock down, moved to September.
EL1-MT-POP-1390	Operations	12-monthly Vessel desanding		20-Sep-15	23-Sep-15	On lock down, moved to September.
Obigbo Associated Gas Gathering						
EL1-MT-POP-1370	Operations	6-monthly ESD TEST		10-Sep-15	10-Sep-15	As Planned, use TNP opportunity if available
Obigbo North Flowstation						
EL1-MT-POP-1040	Operations	6-monthly desanding / ESD TEST		16-Sep-15	20-Sep-15	As Planned
Nkali Flowstation						
EL1-MT-POP-1240	Operations	12-monthly desanding		04-Sep-15	08-Sep-15	On lock down, moved to September.