

	Task Name	Duration	Start	Finish	Resource Names
1	Replacement of 2 nos. wrongly sized flanges on the piping from the XHP Stabilization Unit outlet to AG2 suction header	22 days?	Thu 4/9/15	Fri 5/8/15	
2	Procure Materials (flanges and accessories)	10 days	Thu 4/9/15	Wed 4/22/15	Amike
3	Mobilise Contractor	1 day?	Thu 4/23/15	Thu 4/23/15	Abanum
4	Erect Scaffold	2 days	Fri 4/24/15	Mon 4/27/15	Alcon
5	Prepare Location	1 day?	Fri 4/24/15	Fri 4/24/15	Alcon
6	Unbolt Flanges	1 day?	Tue 4/28/15	Tue 4/28/15	Alcon
7	Cut Flanges	2 days	Wed 4/29/15	Thu 4/30/15	Alcon
8	Weld Flanges	1 day?	Fri 5/1/15	Fri 5/1/15	Alcon
9	Inspect weld - Heat treatment and radiography	2 days	Mon 5/4/15	Tue 5/5/15	Alcon
10	Reassemble flange	1 day?	Wed 5/6/15	Wed 5/6/15	Alcon
11	De isolate and commission	2 days	Thu 5/7/15	Fri 5/8/15	Amike

