

VALVE REPLACEMENT ON 16" ALAKIRI - CCGP GASLINE @ ALAKIRI

Activity Name	Start	Finish	Original Duration	October 2014					November 2014				
				29	06	13	20	27	03	10	17	24	
SPDC Pipelines				09-Nov-14, SPDC Pipeline									
3Nos 16" x 600# Valve Replacement on Alakiri - CCGP Gasline @ Alakiri				09-Nov-14, 3Nos 16" x 600#									
Front End Works				22-Oct-14, Front End Works									
Project kick off meeting with Asset Operations to scope work (Joint site visit)	28-Sep-14*	04-Oct-14	7d	Project kick off meeting with Asset Operations to scope work (Joint site visit)									
Front end planning and project documentation review	05-Oct-14	08-Oct-14	4d	Front end planning and project documentation review									
Material collection and function testing of valves	09-Oct-14	22-Oct-14	14d	Material collection and function testing of valves									
Mobilisation Works				28-Oct-14, Mobilisation Works									
Mobilisation of Valves to site (from Instrument workshop)	23-Oct-14	25-Oct-14	3d	Mobilisation of Valves to site (from Instrument workshop)									
Mobilisation of equipment and personnel to site	26-Oct-14	28-Oct-14	3d	Mobilisation of equipment and personnel to site									
Site Works				06-Nov-14, Site Works									
Site induction and review of HSE documentation with Alakiri Gas Plant asset team (Release of PTW)	26-Oct-14	28-Oct-14	3d	Site induction and review of HSE documentation									
Site preparation works including offloading and positioning of lifting equipment and accessories	29-Oct-14	30-Oct-14	2d	Site preparation works including offloading and positioning of lifting equipment and accessories									
Valve change out works for 3nos valves (Including torquing)	31-Oct-14	04-Nov-14	5d	Valve change out works for 3nos valves (Including torquing)									
Despading and Spading support for Pipeline operations	05-Nov-14	06-Nov-14	2d	Despading and Spading support for Pipeline operations									
Demobilisation Works				09-Nov-14, Demobilisation Works									
Site re-instatement and Demobilisation	07-Nov-14	09-Nov-14	3d	Site re-instatement and Demobilisation									

Remaining Work
 Milestone
 Actual Work
 Shut Down Required
 Summary

Note: