

A. REMOVAL OF 3-NOS IP DEFECT (ILLEGAL BUNKERING FITTINGS) POINTS ON 12" X 6.9KM AGBADA 1 TO AGBADA AGG DAY

S/N		DURATION	DAY																
			15-Sep	16-Sep	17-Sep	26-Sep	27-Sep	28-Sep	29-Sep	30-Sep	1-Oct	2-Oct	3-Oct	4-Oct	5-Oct	6-Oct	7-Oct	8-Oct	9-Oct
		Survey of RoW starting from Agbada 1																	
1	- Agbada AGG	0																	
		Mobilisation & rig-up of flushing equipment in Agbada AGG																	
2		4																	
		Rig-up of flushing equipment in Agbada 1 Booster plant																	
3	Agbada 1 Booster plant	1																	
4	Hook-up & flooding of gasoline	1																	
5	Flushing of entire line	1																	
		Isolation at Agbada booster plant & Agbada AGG plant																	
6	Agbada AGG plant	1																	
7	Mobilisation to site/ excavation	1																	
		Sectional replacement on 3-nos Illegal Connection points																	
8		2																	
9	Carry out radiography																		
10	Field joint coating																		
		De-isolation at Agbada booster plant & Agbada AGG plant																	
11	Agbada AGG plant	1																	
12	Backfilling & demob from from defect site	2																	
		14																	

Note: The green shade shows the actual shut-down window

20
2000
2000

