



Activity ID	Activity Name	Original Duration	Start	Finish	November 2016					December 2016					2017
					31	07	14	21	28	05	12	19	26	02	
A1620	Disconnect compressor discharge pressure air instrument	2h	21-Nov-16	21-Nov-16 12:00					SOLAR1, SOLAR2						
A1621	Disconnect engine bearing instrumentation	4h	21-Nov-16	21-Nov-16 16:00					INST1, BONINST2						
A1622	Disconnect torch igniter assembly	1h	22-Nov-16	22-Nov-16 09:00					SOLAR1, SOLAR2						
A1623	Disconnect bleed valve actuator instrumentation connections	1h	22-Nov-16	22-Nov-16 10:00					SOLAR1, SOLAR2						
A1624	Disconnect engine bearing No. 2 and 3 lube oil & collector c	2h	22-Nov-16	22-Nov-16 12:00					SOLAR1, SOLAR2						
FGC B.3.KT-1.7 DISASSEMBLY: Exhaust Collector Area		4h	22-Nov-16	22-Nov-16 16:00					22-Nov-16 16:00, FGC B.3.KT-1.7 DISASSEMBLY: Exhaust Collector Area						
A1625	Disconnect engine bearing No. 4 and 5 lube oil & combust	4h	22-Nov-16	22-Nov-16 16:00					BONMECH1, SOLAR2, SOLAR1						
FGC B.3.KT-1.8 DISASSEMBLY: Engine Separation		17h	23-Nov-16	25-Nov-16 09:00					25-Nov-16 09:00, FGC B.3.KT-1.8 DISASSEMBLY: Engine Separation						
A1626	Disconnect all engine ductwork, brackets and mountings	10h	23-Nov-16	24-Nov-16 10:00					SOLAR1, BONMECH1						
A1627	Remove temporary scaffold access platforms	4h	24-Nov-16	24-Nov-16 14:00					BONSCAFF1, BONSCAFF2, BONSCAFF3, BONSCAFF4						
A1628	Rig engine out of enclosure, lower into shipping cradle & rei	3h	24-Nov-16	25-Nov-16 09:00					BONRIGG1, BONRIGG2, EXT RIGG1, EXT RIGG2, SOLAR1						
FGC B.3.KT-1.12 DISASSEMBLY: After Engine Removal		12h	25-Nov-16	26-Nov-16 13:00					26-Nov-16 13:00, FGC B.3.KT-1.12 DISASSEMBLY: After Engine Removal						
A1629	Move engine to the lay down area to the rear of the turbine	2h	25-Nov-16	25-Nov-16 11:00					BONRIGG1, BONRIGG2, EXT RIGG1, EXT RIGG2						
A1630	Remove the air intake collector, exhaust collector, main lub	8h	25-Nov-16	26-Nov-16 11:00					SOLAR1, BONMECH1, BONRIGG1, BONRIGG2, SOLAR2						
A1631	Check over old engine to insure all items to be shipped with	2h	26-Nov-16	26-Nov-16 13:00					SOLAR1, BONMECH1, SOLAR2						
FGC B.3.9 RE-ASSEMBLY : New Engine		95h	26-Nov-16	08-Dec-16 12:00					08-Dec-16 12:00, FGC B.3.9 RE-ASSEMBLY : New Engine						
A1632	Install the air intake collector, exhaust collector, main lube o	8h	27-Nov-16	28-Nov-16 09:00					SOLAR2, SOLAR2						
A1633	Move the Engine to the side of the package for reinstallation	1h	27-Nov-16	27-Nov-16 09:00					BONRIGG1, BONRIGG2, EXT RIGG1, EXT RIGG2						
A1634	Complete skid cleaning using onsite wash down pump	3h	26-Nov-16	26-Nov-16 16:00					BONMECH1, MECH - FITTER1, MECH - FITTER2						
A1635	Complete 8000 hour maintenance on Package	8h	28-Nov-16	29-Nov-16 09:00					SOLAR2, BONHSE, Project Coordinator						
FGC B.3.9.4 RE-ASSEMBLY : ENGINE		75h	29-Nov-16	08-Dec-16 12:00					08-Dec-16 12:00, FGC B.3.9.4 RE-ASSEMBLY : ENGINE						
A1636	Re-attach the four trolley hoists for lifting the engine	2h	29-Nov-16	29-Nov-16 11:00					BONRIGG1, BONRIGG2, EXT RIGG1, EXT RIGG2, SOLAR2						
A1637	Re-instate the engine into the enclosure	2h	29-Nov-16	29-Nov-16 13:00					BONRIGG1, BONRIGG2, EXT RIGG1, EXT RIGG2, SOLAR2						
A1638	Re-install the temporary work platform at the side of the pac	6h	29-Nov-16	30-Nov-16 11:00					BONSCAFF1, BONSCAFF2, BONSCAFF3, BONSCAFF4						
A1639	Re-instate all engine brackets and mountings	4h	30-Nov-16	30-Nov-16 15:00					SOLAR2, SOLAR1, BONMECH1						
A1640	Remove solar lifting frame from package	4h	30-Nov-16	01-Dec-16 11:00					EXT RIGG1, EXT RIGG2, BONMECH1						
A1641	Carry out engine to gearbox alignment	12h	01-Dec-16	02-Dec-16 15:00					SOLAR2, SOLAR1, BONMECH1						
A1642	Carry out steps A1620-1631 in reverse to re-assemble all n	36h	02-Dec-16	07-Dec-16 11:00					SOLAR2, SOLAR1, BONMECH1						
A1643	Re-install the enclosure panels	6h	07-Dec-16	08-Dec-16 09:00					SOLAR2, SOLAR1, BONMECH1						
A1644	Carry out Engine compressor on crank wash	3h	08-Dec-16	08-Dec-16 12:00					SOLAR1, BONMECH1, SOLAR2						
FGC B.4 SIEMENS STC-SV COMPRESSOR C BUNDLE		432h	01-Nov-16	14-Dec-16 10:12					14-Dec-16 10:12, FGC B.4 SIEMENS STC-SV CO						
FGC B.4.3 OLD BUNDLES REMOVAL		324h	01-Nov-16	11-Dec-16 12:12					11-Dec-16 12:12, FGC B.4.3 OLD BUNDLES REMOVAL						
FGC B.4.3.3 DISASSEMBLY: BALANCE LINE		209h	15-Nov-16	11-Dec-16 12:12					11-Dec-16 12:12, FGC B.4.3.3 DISASSEMBLY: BALANCE						
A2233	Dismantle old balance line	4h	15-Nov-16	15-Nov-16 15:00					FLNG MGT1, FLNG MGT2						
A2234	Receive new welded balance line	4h	10-Dec-16	10-Dec-16 12:12											
A2276	Install new balance line	8h	10-Dec-16	11-Dec-16 12:12											
A2312	Move old balance line to Siemens for welding	8h	15-Nov-16	16-Nov-16 15:00											
FGC B.4.3.11 DRY GAS SEAL CTRL VALVES MTCE		72h	01-Nov-16	09-Nov-16 17:00					09-Nov-16 17:00, FGC B.4.3.11 DRY GAS SEAL CTRL VALVES MTCE						
A2263	Isolate process lines to dry gas seal primary vent line	12h	01-Nov-16	02-Nov-16 12:00					INST1, BONINST2						
A2264	Remove old back pressure control valve and instrument ca	12h	02-Nov-16	03-Nov-16 17:00					INST1, BONINST2						
A2265	Service back pressure control valve	18h	04-Nov-16	06-Nov-16 10:00					INST1, BONINST2						
A2266	Replace back pressure control valve	18h	06-Nov-16	08-Nov-16 12:00					INST1, BONINST2						
A2267	Carry out stroke test on control valves.	12h	08-Nov-16	09-Nov-16 17:00					CRO, INST1, BONINST2						
FGC B.4.3.1 DISASSEMBLY: HP COMPRESSOR REMOVAL		60h	16-Nov-16	24-Nov-16 11:00					24-Nov-16 11:00, FGC B.4.3.1 DISASSEMBLY: HP COMPRESSOR REMOVAL						
A2199	break coupling gear HP comp	6h	16-Nov-16	17-Nov-16 13:00					FLNG MGT1, BONMECH2, Siemens 2, SIEMENS LEAD FSR, FLNG MGT2						
A2200	break coupling HP/MP-LP comp	6h	17-Nov-16	18-Nov-16 11:00					FLNG MGT1, BONMECH2, Siemens 2, SIEMENS LEAD FSR, FLNG MGT2						
A2201	break suction flange HP comp	8h	18-Nov-16	19-Nov-16 11:00					FLNG MGT1, BONMECH2, Siemens 2, SIEMENS LEAD FSR, FLNG MGT2						
A2202	break discharge flange HP comp	8h	19-Nov-16	20-Nov-16 11:00					FLNG MGT1, BONMECH2, Siemens 2, SIEMENS LEAD FSR, FLNG MGT2						
A2203	break drain lines HP comp	6h	20-Nov-16	21-Nov-16 09:00					FLNG MGT1, BONMECH2, Siemens 2, SIEMENS LEAD FSR, FLNG MGT2						
A2235	break vent lines HP comp	4h	21-Nov-16	21-Nov-16 13:00					FLNG MGT1, BONMECH2, Siemens 2, SIEMENS LEAD FSR, FLNG MGT2						
A2236	break oil line HP comp	4h	21-Nov-16	22-Nov-16 09:00					FLNG MGT1, BONMECH2, Siemens 2, SIEMENS LEAD FSR, FLNG MGT2						

Activity ID	Activity Name	Original Duration	Start	Finish	November 2016					December 2016					2017
					31	07	14	21	28	05	12	19	26	02	
A2277	Check alignment HP-gearbox	4h	22-Nov-16	22-Nov-16 13:00											
A2278	check alignment HP-LP/MP	4h	22-Nov-16	23-Nov-16 09:00											
A2279	loosen holding down bolts HP comp	6h	23-Nov-16	23-Nov-16 15:00											
A2280	Loosen holding down bolts HP comp & lift out HP compress	4h	23-Nov-16	24-Nov-16 11:00											
FGC B.4.3.2 DISASSEMBLY: MP/LP COMPRESSOR REMOVAL		49h	24-Nov-16	30-Nov-16 12:12											
A2204	remove bearing DE	1h	24-Nov-16	24-Nov-16 12:00											
A2205	remove coupling hub	2h	24-Nov-16	24-Nov-16 14:00											
A2206	remove barrier seal DE	2h	24-Nov-16	24-Nov-16 16:00											
A2207	remove DGS DE	1h	25-Nov-16	25-Nov-16 09:00											
A2208	remove bearing NDE	2h	25-Nov-16	25-Nov-16 11:00											
A2281	remove thrust collar	2h	25-Nov-16	25-Nov-16 13:00											
A2282	remove barrier seal NDE	1h	25-Nov-16	25-Nov-16 14:00											
A2283	remove DGS NDE	2h	25-Nov-16	25-Nov-16 16:00											
A2284	undo endcover bolts	5h	26-Nov-16	26-Nov-16 13:00											
A2285	remove endcover	3h	26-Nov-16	27-Nov-16 08:12											
A2286	install roller track	2h	27-Nov-16	27-Nov-16 10:12											
A2287	pull bundle out	6h	27-Nov-16	28-Nov-16 08:12											
A2288	swap bundles	4h	28-Nov-16	28-Nov-16 12:12											
A2308	break suction flange MP/LP comp	8h	28-Nov-16	29-Nov-16 12:12											
A2318	break discharge flange MP/LP comp	8h	29-Nov-16	30-Nov-16 12:12											
FGC B.4.3.4 COMPRESSOR INSTRUMENTATION & CONTROLS		72h	01-Nov-16	09-Nov-16 17:00											
A2237	Disconnect all proximitors, vibration probes and accelerom	6h	01-Nov-16	01-Nov-16 15:00											
A2238	Mount all bearing vibration probes, proximitors and acceler	12h	01-Nov-16	03-Nov-16 10:00											
A2239	Terminate all vibration probes, proximitors, accelerometers	16h	03-Nov-16	05-Nov-16 10:00											
A2240	Carry out all recommended instrument loop checks and de	12h	05-Nov-16	06-Nov-16 15:00											
FGC B.4.3.4.5 Maintenance/service of anti surge control system tra		72h	01-Nov-16	09-Nov-16 17:00											
A2241	Disconnect anti surge pressure & flow transmitters from C	2h	01-Nov-16	01-Nov-16 10:00											
A2242	Disconnect process impulse tubes and remove instrument	16h	01-Nov-16	03-Nov-16 10:00											
A2243	Replace all instrument manifolds with preconfigured mount	24h	03-Nov-16	06-Nov-16 10:00											
A2244	Reconnect all instrument process impulse tubings	12h	06-Nov-16	07-Nov-16 15:00											
A2245	Reconnect anti surge pressure & flow transmitters to CCC	18h	07-Nov-16	09-Nov-16 17:00											
FGC B.4.3.4.1 Maintenance/ service of ASV controller components		58h	01-Nov-16	08-Nov-16 10:00											
A2246	Assess all ASV control valves for each stage. (33/34/35FC	3h	01-Nov-16	01-Nov-16 11:00											
A2247	Replace defective components (relay boosters, solenoid s	3h	01-Nov-16	01-Nov-16 15:00											
A2248	Calibrate and stroke each valve over it's total length of trav	10h	01-Nov-16	02-Nov-16 17:00											
A2249	Replace defective valve components if required	12h	03-Nov-16	04-Nov-16 12:00											
A2250	Calibrate ASV controller & I/O cards	12h	04-Nov-16	05-Nov-16 17:00											
A2251	Carry out functionality test simulating ASV operation in resp	6h	06-Nov-16	06-Nov-16 15:00											
A2252	Establish new surge lines for the compressor	12h	06-Nov-16	08-Nov-16 10:00											
FGC B.4.3.4.11 Maintenance/service of process measurement comp		58h	01-Nov-16	08-Nov-16 10:00											
A2253	Isolation of process measurement transmitters from the DC	12h	01-Nov-16	02-Nov-16 12:00											
A2254	Disconnect process pipping	24h	02-Nov-16	05-Nov-16 12:00											
A2255	Renew all transmitter display units	2h	05-Nov-16	05-Nov-16 15:00											
A2256	Replace associated transmitter barriers	2h	05-Nov-16	05-Nov-16 17:00											
A2257	Carry out footprint calibration of the transmitters and monitc	18h	06-Nov-16	08-Nov-16 10:00											
FGC B.4.3.4.2 Maintenance/ service of process control final elemen		44h	01-Nov-16	06-Nov-16 12:00											
A2258	Maintain & service 8348BDVKPX650/446	4h	01-Nov-16	01-Nov-16 12:00											
A2259	Maintain & service 33LCV311/33/34/35LCV304	12h	01-Nov-16	02-Nov-16 17:00											
A2260	Maintain & service 3SDV302/303/35SDV343/34SDV344/34	2h	03-Nov-16	03-Nov-16 10:00											
A2261	Replace AO barriers for above valves	24h	03-Nov-16	06-Nov-16 10:00											
A2262	Replace DO barriers for above valves 8348BDVKPX650/44	2h	06-Nov-16	06-Nov-16 12:00											

Page 3 of 5

George Chukwumah - Maintenance Planning

© Oracle Corporation

Activity ID		Activity Name	Original Duration	Start	Finish	November 2016					December 2016					2017	
						31	07	14	21	28	05	12	19	26	02		
		FGC B.4.4 NEW BUNDLES REPLACEMENT		138h	30-Nov-16 1	14-Dec-16 10:12										14-Dec-16 10:12, FGC B.4.4 NEW BUNDLES REPLACEMENT	
		FGC B.4.4.1 HP Compressors - re-assembly		38h	30-Nov-16 1	05-Dec-16 10:12										05-Dec-16 10:12, FGC B.4.4.1 HP Compressors - re-assembly	
		A2212	install new bundle	4h	30-Nov-16 1	01-Dec-16 08:12										BONRIGG1, BONRIGG2, Siemens 2, SIEMENS LEAD FSR	
		A2213	remove roller track	3h	01-Dec-16 0	01-Dec-16 11:12										BONRIGG1, BONRIGG2, Siemens 2, SIEMENS LEAD FSR	
		A2214	Install drain, vent & oil lines HP comp	8h	01-Dec-16 1	02-Dec-16 11:12										Siemens 2, SIEMENS LEAD FSR, MECH - FITTER1	
		A2215	install endcover	6h	02-Dec-16 1	03-Dec-16 09:12										Siemens 2, SIEMENS LEAD FSR, MECH - FITTER1	
		A2216	Check barring houses	1h	03-Dec-16 0	03-Dec-16 10:12										Siemens 2, SIEMENS LEAD FSR, MECH - FITTER1	
		A2217	instal seal DE	2h	03-Dec-16 1	03-Dec-16 12:12										Siemens 2, SIEMENS LEAD FSR, MECH - FITTER1	
		A2218	install barrier seal DE	2h	03-Dec-16 1	03-Dec-16 14:12										Siemens 2, SIEMENS LEAD FSR, MECH - FITTER1	
		A2289	install bearings DE	1h	03-Dec-16 1	03-Dec-16 15:12										Siemens 2, SIEMENS LEAD FSR, MECH - FITTER1	
		A2290	install hub DE	2h	03-Dec-16 1	04-Dec-16 09:12										Siemens 2, SIEMENS LEAD FSR, MECH - FITTER1	
		A2291	install DGS NDE	3h	04-Dec-16 0	04-Dec-16 12:12										Siemens 2, SIEMENS LEAD FSR, MECH - FITTER1	
		A2292	intsall barrier seal NDE	2h	04-Dec-16 1	04-Dec-16 14:12										Siemens 2, SIEMENS LEAD FSR, MECH - FITTER1	
		A2293	install thrust collar	2h	04-Dec-16 1	05-Dec-16 08:12										Siemens 2, SIEMENS LEAD FSR, MECH - FITTER1	
		A2294	install bearings	1h	05-Dec-16 0	05-Dec-16 09:12										Siemens 2, SIEMENS LEAD FSR, MECH - FITTER1	
		A2297	install hub	1h	05-Dec-16 0	05-Dec-16 10:12										Siemens 2, SIEMENS LEAD FSR, MECH - FITTER1	
		FGC B.4.4.2 MP/LP Compressor - re-assembly		26h	05-Dec-16 1	08-Dec-16 12:12										08-Dec-16 12:12, FGC B.4.4.2 MP/LP Compressor - re-assembly	
		A2209	install new bundle	6h	05-Dec-16 1	06-Dec-16 08:12										EXT RIGG1, EXT RIGG2, SIEMENS 3, SIEMENS LEAD FSR	
		A2219	remove roller track	2h	06-Dec-16 0	06-Dec-16 10:12										EXT RIGG1, EXT RIGG2, SIEMENS 3, SIEMENS LEAD FSR	
		A2220	intsall bearings DE	1h	06-Dec-16 1	06-Dec-16 11:12										EXT RIGG1, EXT RIGG2, SIEMENS 3, SIEMENS LEAD FSR	
		A2221	install hub DE	2h	06-Dec-16 1	06-Dec-16 13:12										Siemens 2, EXT RIGG1, EXT RIGG2, SIEMENS LEAD FSR	
		A2222	install DGS NDE	2h	06-Dec-16 1	06-Dec-16 15:12										EXT RIGG1, EXT RIGG2, SIEMENS 3, SIEMENS LEAD FSR	
		A2223	intsall barrier seal NDE	1h	06-Dec-16 1	07-Dec-16 08:12										EXT RIGG1, EXT RIGG2, SIEMENS 3, SIEMENS LEAD FSR	
		A2224	install endcover	6h	07-Dec-16 0	07-Dec-16 14:12										EXT RIGG1, EXT RIGG2, SIEMENS 3, SIEMENS LEAD FSR	
		A2225	install seal DE	2h	07-Dec-16 1	08-Dec-16 08:12										EXT RIGG1, EXT RIGG2, SIEMENS 3, SIEMENS LEAD FSR	
		A2226	install barrier seal DE	1h	08-Dec-16 0	08-Dec-16 09:12										EXT RIGG1, EXT RIGG2, SIEMENS 3, SIEMENS LEAD FSR	
		A2295	install thrust collar	1h	08-Dec-16 0	08-Dec-16 10:12										EXT RIGG1, EXT RIGG2, SIEMENS 3, SIEMENS LEAD FSR	
		A2296	install bearings	2h	08-Dec-16 1	08-Dec-16 12:12										EXT RIGG1, EXT RIGG2, SIEMENS 3, SIEMENS LEAD FSR	
		FGC B.4.4.5 SHAFT ALIGNMENT & LINES HOOK UP		58h	08-Dec-16 1	14-Dec-16 10:12										14-Dec-16 10:12, FGC B.4.4.5 SHAFT ALIGNMENT & LINES HOOK UP	
		A2298	Install coupling Gearbox- HP comp	2h	08-Dec-16 1	08-Dec-16 14:12										BONMECH1, SIEMENS LEAD FSR, Siemens 2	
		A2299	Install coupling HP/MP-LP comp	2h	08-Dec-16 1	09-Dec-16 08:12										BONMECH2, SIEMENS LEAD FSR, Siemens 2	
		A2300	Check alignment HP-gearbox	8h	09-Dec-16 0	10-Dec-16 08:12										BONMECH1, SIEMENS LEAD FSR, SIEMENS 3	
		A2301	check alignment HP-LP/MP shafts	8h	10-Dec-16 0	11-Dec-16 08:12										FLNG MGT1, SIEMENS LEAD FSR, SIEMENS 3	
		A2302	Tighten holding down bolts HP/MP-LP com	6h	11-Dec-16 0	11-Dec-16 14:12										FLNG MGT1, SIEMENS LEAD FSR, SIEMENS 3	
		A2303	break oil line HP comp	2h	11-Dec-16 1	12-Dec-16 08:12										BONMECH1, BONMECH1, SIEMENS LEAD FSR	
		A2304	Tighten discharge flange HP comp	4h	12-Dec-16 0	12-Dec-16 12:12										FLNG MGT1, BONMECH2, SIEMENS LEAD FSR	
		A2305	Tighten drain lines HP comp	2h	12-Dec-16 1	12-Dec-16 14:12										BONMECH1, SIEMENS LEAD FSR	
		A2306	Tighten holding down bolts HP comp break vent lines HP co	2h	12-Dec-16 1	13-Dec-16 08:12										FLNG MGT1, BONMECH2, SIEMENS LEAD FSR	
		A2307	Verify alignment readings HP-MP/LP shafts	6h	13-Dec-16 0	13-Dec-16 14:12										SIEMENS LEAD FSR, Siemens 2, SIEMENS 3	
		A2317	Box up coupling covers - HP-MP/LP	6h	13-Dec-16 1	14-Dec-16 10:12										SIEMENS LEAD FSR, Siemens 2, SIEMENS 3	
		FGC B.FGC ANCILLARY EQUIPMENT ACTIVITIES		282h	20-Nov-16 1	25-Dec-16 13:12										25-Dec-16 13:12, FGC B.FGC ANCILLARY EQUIPMENT ACTIVITIES	
		FGC B.FGC.2 HEAT EXCHANGER INSPECTION		282h	20-Nov-16 1	25-Dec-16 13:12										25-Dec-16 13:12, FGC B.FGC.2 HEAT EXCHANGER INSPECTION	
		FGC B.FGC.2.1 FGC B 2nd Stage cooler E-3540B		19h	20-Nov-16 1	22-Nov-16 14:00										22-Nov-16 14:00, FGC B.FGC.2.1 FGC B 2nd Stage cooler E-3540B	
		A2370	ISOLATIONS/Removal of Exchanger tube head guard and	8h	20-Nov-16 1	21-Nov-16 11:00										BONMECH2, MECH - FITTER2, MECH - FITTER1	
		A2420	Remove plugs to allow tube inspection.	3h	21-Nov-16 1	21-Nov-16 14:00										BONMECH2, MECH - FITTER2, MECH - FITTER1	
		A2430	Carry out external/internal tube inspection using IRIS/RFET	4h	21-Nov-16 1	22-Nov-16 10:00										IRIS INSP1, IRIS INSP2	
		A2440	Reinstate Plugs/Flanges/Flush fins with water.	4h	22-Nov-16 1	22-Nov-16 14:00										BONMECH2, MECH - FITTER2, MECH - FITTER1	
		FGC B.FGC.2.2 FGC B 3rd Stage cooler E-3540B		19h	22-Nov-16 1	25-Nov-16 09:00										25-Nov-16 09:00, FGC B.FGC.2.2 FGC B 3rd Stage cooler E-3540B	
		A2360	ISOLATIONS/Removal of Exchanger tube head guard and	8h	22-Nov-16 1	23-Nov-16 14:00										BONMECH2, MECH - FITTER2, MECH - FITTER1	
		A2450	Remove plugs to allow tube inspection.	3h	23-Nov-16 1	24-Nov-16 09:00										BONMECH2, MECH - FITTER2, MECH - FITTER1	
		A2460	Carry out external/internal tube inspection using IRIS/RFET	4h	24-Nov-16 0	24-Nov-16 13:00										IRIS INSP1, IRIS INSP2	

FGC B INTEGRATED ACTIVITY PLAN				FGC-B_1					31-Oct-16 13:44						
Activity ID	Activity Name	Original Duration	Start	Finish	November 2016					December 2016					2017
					31	07	14	21	28	05	12	19	26	02	
A2470	Reinstate Plugs/Flanges/Flush fins with water.	4h	24-Nov-16 1	25-Nov-16 09:00											
FGC B.FGC.2.3 FGC A 2nd Stage cooler E-3540B															
A2380	ISOLATIONS/Removal of Exchanger tube head guard and	8h	23-Dec-16 C	24-Dec-16 09:12											
A2480	Remove plugs to allow tube inspection.	3h	24-Dec-16 C	24-Dec-16 12:12											
A2490	Carry out external/internal tube inspection using IRIS/RFET	4h	24-Dec-16 1	25-Dec-16 08:12											
A2500	Reinstate Plugs/Flanges/Flush fins with water.	4h	25-Dec-16 C	25-Dec-16 12:12											
FGC B.FGC.2.4 FGC A 3rd Stage cooler E-3540B															
A2390	ISOLATIONS/Removal of Exchanger tube head guard and	8h	23-Dec-16 1	24-Dec-16 10:12											
A2510	Remove plugs to allow tube inspection.	3h	24-Dec-16 1	24-Dec-16 13:12											
A2520	Carry out external/internal tube inspection using IRIS/RFET	4h	24-Dec-16 1	25-Dec-16 09:12											
A2530	Reinstate Plugs/Flanges/Flush fins with water.	4h	25-Dec-16 C	25-Dec-16 13:12											
FGC B.FGC.1 GEARBOX INSPECTION															
A2268	Mobilization to site/safety induction	6h	14-Dec-16 C	14-Dec-16 14:00											
A2269	Remove coupling between gearbox and compressor	2h	14-Dec-16 1	14-Dec-16 16:00											
A2270	Remove oil piping	1h	15-Dec-16 C	15-Dec-16 09:00											
A2271	Remove upperhalve gearbox	3h	15-Dec-16 C	15-Dec-16 12:00											
A2272	Maintenance of gearbox internals	24h	15-Dec-16 1	18-Dec-16 12:00											
A2273	Flush casing	1h	18-Dec-16 1	18-Dec-16 13:00											
A2274	Install gearbox topcover	3h	18-Dec-16 1	18-Dec-16 16:00											
A2275	Box up gearbox assembly + accessories.	4h	19-Dec-16 C	19-Dec-16 12:00											
FGC B.2 COMMISSIONING, HANDOVER, CLOSE OUT															
FGC B.2.5 DE-ISOLATIONS															
A1733	Process de-isolations	4h	14-Dec-16 1	14-Dec-16 14:12											
A1734	Electrical de-isolations	4h	14-Dec-16 1	15-Dec-16 10:12											
A1735	MECH de-isolation (spade removals - TURBINE, COMPRE	8h	15-Dec-16 1	16-Dec-16 10:12											
A1736	Instrument de-isolations - (TURBINE, COMPRESSOR & G	4h	16-Dec-16 1	16-Dec-16 14:12											
FGC B.2.1 PRE-COMMISSIONING															
A1584	Carry out pre start up checks on HP, MP/LP casings	2h	16-Dec-16 1	17-Dec-16 08:12											
A1585	Flush/drain all casings	1h	17-Dec-16 C	17-Dec-16 09:12											
A1602	Initiate the start sequence and run if all clear	1h	17-Dec-16 C	17-Dec-16 10:12											
A1603	Observe package operation	4h	17-Dec-16 1	17-Dec-16 14:12											
A1645	Carry out pre start checks on engine (insuring all connectic	3h	17-Dec-16 1	18-Dec-16 09:12											
A1646	Carry out Lube oil change out	16h	18-Dec-16 C	20-Dec-16 09:12											
FGC B.2.2 COMMISSIONING															
A2320	72hrs reliability test	24h	20-Dec-16 C	23-Dec-16 09:12											
A2330	Handover discussions	1h	23-Dec-16 C	23-Dec-16 10:12											
FGC B.2.3 HANDOVER/CLOSE OUT															
A2340	Handover unit	1h	23-Dec-16 1	23-Dec-16 11:12											