

BONNY 30,31, N3 & N4 PROJECT PLAN

		Duration				
		(Days)	#	13	14	15
Wells Activities						
Offline RU on Barge in Jetty(Mobilization)						
Issue out PO to contractors	3					
Mobilise coil tbg to PH jetty	2					
Carry out HAZID on coil tubing	1					
Mobilise well test equipment to PH jetty	5					
Premob, rig up and pressure test equipment and lines at the jetty	9					
Carry out HAZID on well test equipment	1					
Bonny 30,31, N3 and Bonny N4 well lift and clean up						
Mobilise coil tbg from PH to Bonny 30	1					
Lift Bonny 30 and secure well	3					
R/D from Bonny 30 and R/U on Bonny 31	1					
Lift Bonny 31 and secure well	3					
R/D from Bonny 31 and move coil tbg spread to Bonny N3	1					
Lift Bonny N3 and secure well	3					
R/D from Bonny N3 and R/U on Bonny N4	1					
Lift Bonny N4 and secure well	3					
Demobilise coil tbg	1					
	17					
Bonny 30 Clean up and MRT						
Mobilise equipment from PH to BNAG	1					
Mobilise personnel from PH to Bonny	1					
Move equipment and personnel to Bonny 30	1					
Move and position barge	1					
RU CT & N2 spread + lift well to live	0					
Carry out well clean up	2					
RU SL and carry out SG survey + Install guages in RN Nipple	1					
Carry out MRT	2					
Final build up	1					
Pull guages and carry out SG	1					

	Depressurize flowline	2			
	Secure well and handover same	1			
		14			
	Bonny 31 well lift, clean up and MRT				
	Move and position barge on Bonny 31	1			
	RU CT & N2 spread + lift well to live	0			
	Carry out well clean up	2			
	RU SL and carry SG survey + Install guages in RN Nipple	1			
	Carry out MRT	2			
	Final build up	1			
	Pull guages and carry out SG	1			
	Depressurize flowline	2			
	Secure well and handover same	1			
		11			
	Bonny N3 well lift, clean up and MRT				
	Move and position barge on Bonny N3	1			
	RU CT & N2 spread + lift well to live	0			
	Carry out well clean up	2			
	RU SL and carry SG survey + Install guages in RN Nipple	1			
	Carry out MRT	2			
	Final build up	1			
	Pull guages and carry out SG	1			
	Depressurize flowline	2			
	Secure well and handover same	1			
		11			
	Bonny N4 well lift, clean up and MRT				
	Move and position barge on Bonny N4	1			
	RU CT & N2 spread + lift well to live	0			
	Carry out well clean up	2			
	RU SL and carry SG survey + Install guages in RN Nipple	1			
	Carry out MRT	2			
	Final build up	1			
	Pull guages and carry out SG	1			
	Depressurize flowline	2			
	Secure well and handover same	1			
		11			

Cummulative	64
-------------	----

FEBRUARY														MARCH																									
16	17	18	19	20	21	22	23	24	25	26	27	28	1	2	3	4	5	6	7	8	9	10	11	#	13	14	15	16	17	18	19								





