

# WORK SCHEDULE FOR OKOLOMA GAS PLANT FGC STUFFING BOX

S/N	Activity	26-29th, Nov 2014	15th Dec, 2014	15th Jan, 2015	15-17th Jan, 2015	17th -24th Jan, 2015	25th -28th Jan, 2015
1	Trouble shooting of fault	Completed					
2	Spares Arrive Nigeria		Planned				
3	Spare Arrive site			Planned			
4	Contractor mobilise to site				Planned		
5	Replacement of Stuffing box					Planned	
6	Start up of FGC						Planned

Completed

Planned

Approved



Agbanoma, Obaro

Mice Prj Engr. AGG Fac. Rhab. Land