Plant stabilization and commence 72 hrs performance test	housing to confirm number of flywheel teeth	Resolved the speed set point issue by opening the flying wheel	Resolve Low lube oil pressure by ImoR Mech team:Change of Lube oil and Filters	Resolve starter motor disengaging issue	TNP Outage	Start up of Booster compressor	Resolve ignition issues (spark plugs, filters) by Mech team	Resolve PLC jumping sequence	by asset	Resolve issues with PCV not regulating & Low pre-lube oil pressure)	Redo Statement of fitness	commissiong & Project teams	Carry out Joint Mechanical Completion walkdown with Asset,	Modified PLC Logic for the start up sequence	Create B check sheets and carry out pre-commissioning checks	Populate A check sheets and sign off	Create A check sheets	Carry out Statement of fitness	Carry out pre-commissioning checks	Resolution of PLC logic	Mobilize vendor to site	Deliver all relevant documents to dedicated commissioning engineers for upload in GOCCMS	Activities	COMMISSIONING
Outstanding	Completed		Completed	Completed	Completed	Completed	Completed	Completed	Completed		Completed	Completed		Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Status	
Joint	Project		Asset	Project		Joint	Maintenance	Project	Maintenance	Asset	Joint	Joint	19.00	Project	Project	Project	Project	Joint	Project	Project	Project	Project	Action Owner	
				T																		H	12/10/2014 - 12/18/2014	
																							12/18/2014	
	_			-	-	-		-	-			-								-			12/19/2014 12/21/2014	-
		70								- 0	1			t									12/22/2014	
				H	-	L						_								L	_		12/23/2014 12/24/2014	-
				-										H			-				r		12/29/2014	
				L	L																	-201	12/30/2014	<u> </u>
				-	+	-								-			-				H		12/31/2014 1/7/2015	
				L	F																		1/10/2015	
H	-	-		H	H				H					H		F	-	H			H		1/11/2015 1/12/2015	
				İ	İ																		1/14/2015	
H	-			H	+	+		H	-						-	-		H	H	H	H		1/16/2015 1/17/2015-	
L				L	L	1		L							L		L	L	-	L	L		1/20/2015 1/21/2015-	
											L							L					1/22/2015	
																							1/22/2015- 1/24/2015	
					I	Ī				-													1/25/2015	
				H	H	-						L		L	H	H	L	-	-		H		1/26/2015	
								L											L		L		2/20/2015	
				L	L	ı		L	L			L			L	L		L	-	L	L		2/21/2015 2/23/2015-	\vdash
																							3/1/2015	
						L						L					L				L		3/3/2015 3/4/2015-	
																				L			3/5/2015	
																							3/6/2015- 3/12/2015	
				Г		T																	3/13/2015	
		i i																					3/13/2015- 3/19/2015	
								T										T	T				3/20/2015-	
	-					-						_			_			-	-		-		3/21/2015 3/22/2015-	-
																							3/24/2015	
																							3/25/2015 3/26/2015-	-
																							4/1/2015	
																							4/2/2015- 4/06/2015	
		-		1		1	1			-			_										4/7/2015-	

Proposed

State Wekenna

Project Engineer