Belema Engine Commissioning Activities

							Sep-16	16					
Activity	Status	5	6	7	∞	9	9 10 11	⇉	12	ü	4	5	16
PTW documentation												_	
Replace lube oil and servo filters												\perp	
De-isolate unit							\Box		\perp			\perp	
Unit detergent wash			_										
Prepare unit for start-up (pre-startup checks)													
Commission unit (72 hrs test run)			4	4									
House keeping			_		-								

ALBOYER A ACTIVE -

In-Progress Completed